

**2016 අංක 12 දරණ තොරතුරු දැනගැනීමේ
අයිතිවාසිකම පිළිබඳ පනතේ 8 වන වගන්තිය යටතේ
ප්‍රකාශයට පත් කළ යුතු අර්ධ වාර්ෂික වාර්තාව**

2022.01.01 දින සිට 2022.06.30 දින දක්වා

ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය

2016 අංක 12 දරණ තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනතේ 8වන වගන්තිය යටතේ ප්‍රකාශයට පත් කළ යුතු අර්ධ වාර්ෂික වාර්තා - 2022.01.01 දින සිට 2022.06.30 දින දක්වා

අමාත්‍යාංශය - ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය

අමාත්‍ය - ගරු බන්දුල ගුණවර්ධන මැතිතුමා
ලේකම් - ආර්.ඩබ්ලිව්.ආර් ජේමසිරි මහතා

පෙර මහාමාර්ග අමාත්‍යාංශය ලෙස පැවති මෙම අමාත්‍යාංශය 2022 ජූනි මස 26 වැනි දින නිකුත් කරන ලද අංක 2281/31 දරන අති විශේෂ ගැසට් පත්‍රය මගින් මහාමාර්ග අමාත්‍යාංශය වශයෙන් නව අමාත්‍යාංශයක් ලෙස ස්ථාපිත කරන ලදී.

තොරතුරු දැනගැනීමේ පනත අනුව මහාමාර්ග හා මාර්ග සංවර්ධන සහ බනිජ තෙල් සම්පත් සංවර්ධන අමාත්‍යාංශය විසින් ප්‍රකාශයට පත් කළ යුතු 2021.01.01 දින සිට 2021.06.30 වන දින දක්වා වන අර්ධ වාර්ෂික වාර්තාවෙහි මහාමාර්ග හා මාර්ග සංවර්ධන අංශය සඳහා වන අර්ධ වාර්ෂික වාර්තාව මෙසේ ප්‍රකාශයට පත් කරන අතර බනිජ තෙල් සම්පත් සංවර්ධන අංශය උක්ත කාලය සම්බන්ධයෙන් වන අර්ධ වාර්ෂික වාර්තාව එම අංශයේ තොරතුරු නිලධාරියා විසින් ප්‍රකාශයට පත් කරනු ඇත.

ලිපිනය: මහනැගුම මහමැදුර, 08වන මහල, ඩෙන්සිල් කොබ්බෑකඩුව මාවත, කොස්වත්ත, බත්තරමුල්ල
දුරකථන අංක : 011 2050522 / 011 2887677
විද්‍යුත් තැපෑල : hwyadmin@mohsl.gov.lk
වෙබ් අඩවිය : www.mohsl.gov.lk

1. අමාත්‍යාංශයේ සංවිධාන සටහන - ඇමුණුම 01 මඟින් ඉදිරිපත් කෙරේ.

2. අමාත්‍යාංශය තුළ ස්ථාපිත අංශ හා එහි කාර්යභාරය

අංශය	කාර්යභාරයන්	බලතල	අනුගමනය කරනු ලබන රීති, නියෝග හා උපදේශ
පාලන අංශය	<ul style="list-style-type: none"> අමාත්‍යාංශයේ යටිතල පහසුකම් කාර්යක්ෂමව හා සඵලදායී ආකාරයට සැපයීම, ගොඩනැගිලි, යන්ත්‍ර සූත්‍ර හා නඩත්තු සම්බන්ධයෙන් අදාළ ආයතනයන්ගෙන් සේවා ලබා ගැනීම හා පවත්වාගෙන යෑම. දෛනිකව අමාත්‍යාංශය වෙත ලැබෙන හා බැහැර යැවෙන ලිපි සම්බන්ධයෙන් කටයුතු කිරීම හා එහි සාධනීය බව සහතික කිරීම. අමාත්‍යාංශයේ ආරක්ෂක කටයුතු සහ පවිත්‍රතා කටයුතු නිසි පරිදි පවත්වාගෙන යාම. අමාත්‍යාංශ නිලධාරීන්ගේ රාජකාරි දුරකතන බිල්පත් පියවීම. අමාත්‍යාංශ නිලධාරීන්ගේ සහ මාර්ග සංවර්ධන අධිකාරියෙන් අනුයුක්ත කර ඇති නිලධාරීන්ගේ පෞද්ගලික ලිපිගොනු නඩත්තු කිරීම. අමාත්‍යාංශ කටයුතු සඳහා අවශ්‍ය ප්‍රවාහන පහසුකම් සැපයීම. අමාත්‍යාංශයේ සියළු වාහන ලියාපදිංචි කිරීම, නඩත්තු කිරීම, රක්ෂණය කිරීම, ආදායම් බලපත්‍ර ලබා ගැනීම හා සියළු සංචිත වාහන සඳහා ඉන්ධන සැපයීම. වාහන අනතුරු සම්බන්ධයෙන් පියවර ගැනීම හා අදාළ අනතුර සඳහා රක්ෂණ වන්දි නිසි පරිදි ලබා ගැනීම. අමාත්‍යාංශ නිලධාරීන්ගේ සහ මාර්ග සංවර්ධන අධිකාරියේ නිලධාරීන්ගේ විදේශ සංචාර සම්බන්ධ විදේශ ගමන් බලපත්‍ර, වීසා, ගමන් වියදම් හා දීමනා ලබා දීම පිළිබඳ කටයුතු හා දිවයිනෙන් බැහැර යාම සඳහා අවසර ගැනීමේ කටයුතු ඉටු කිරීම. 	<ul style="list-style-type: none"> ආයතන සංග්‍රහය මුදල් රෙගුලාසි රාජ්‍ය සේවා කොමිෂන් සභා කාර්යය පටිපාටික රීති රාජ්‍ය පරිපාලන චක්‍රලේඛ ජනාධිපති චක්‍රලේඛ මුදල් අමාත්‍යාංශ චක්‍රලේඛ විශ්‍රාම වැටුප් චක්‍රලේඛ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය අති විශේෂ ගැසට් පත්‍ර 2016 අංක 12 දරණ තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> ආයතන සංග්‍රහය මුදල් රෙගුලාසි රාජ්‍ය සේවා කොමිෂන් සභා කාර්යය පටිපාටික රීති රාජ්‍ය පරිපාලන චක්‍රලේඛ ජනාධිපති චක්‍රලේඛ මුදල් අමාත්‍යාංශ චක්‍රලේඛ විශ්‍රාම වැටුප් චක්‍රලේඛ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය අති විශේෂ ගැසට් පත්‍ර 2016 අංක 12 දරණ තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>

	<ul style="list-style-type: none"> • අමාත්‍යාංශ නිලධාරීන්ගේ නිවාඩු, අතිකාල හා ගමන් වියදම් සම්බන්ධයෙන් කටයුතු කිරීම. • අමාත්‍යාංශ නිලධාරීන් සඳහා ආපදා ණය, දේපල ණය, යතුරුපැදි ණය, උත්සව අත්තිකාරම් ලබා දීම සම්බන්ධ කටයුතු සහ අග්‍රහාර රක්ෂණ ඉල්ලුම් කිරීම සම්බන්ධ කටයුතු කිරීම. • අමාත්‍යාංශය මගින් ඉදිරිපත් කරනු ලබන අමාත්‍ය මණ්ඩල සංදේශ, අමාත්‍ය මණ්ඩලය වෙත යොමු කිරීම හා තීරණ අදාල පාර්ශව වෙත දැන්වීම. • පාර්ලිමේන්තු ප්‍රශ්න, උපදේශක කාරක සභා යෝජනා, මහජන පෙත්සම්, මානව හිමිකම් කඩවීම් හා ජනාධිපති කාර්යාලය හා විවිධ පාර්ශවයන්ගෙන් ලැබෙන පැමිණිලි, යෝජනා හා ඉල්ලීම් සඳහා සුදුසු පියවර ගැනීම. • 2016 අංක 16 දරණ තොරතුරු පනත ක්‍රියාත්මක කිරීම. • ගරු අමාත්‍යතුමා, නියෝජ්‍ය අමාත්‍යතුමා, ලේකම් සහ අමාත්‍යාංශ මාණ්ඩලික නිලධාරීන්ගේ රාජකාරි ගමන් වලදී නවාතැන් පහසුකම් වෙන් කිරීම සහ බිල්පත් නිරවුල් කිරීම. • අනු දුම්රිය ප්‍රවේශපත් සහ දුම්රිය ගමන් බලපත්‍ර නිකුත් කිරීම. • මාණ්ඩලික නිලධාරීන් සඳහා අත්තිකාරම් ලබා දීම, අත්තිකාරම් පියවීම, ලේඛනගත කිරීම හා ලේඛන යාවත්කාලීන කර පවත්වාගෙන යාම, සුළු නඩත්තු කටයුතු සහ විවිධ සුළු මුදල් ගෙවීම් සම්බන්ධ සුළු මුදල් අග්‍රිම ලබා ගැනීම හා පියවීම. • කණිෂ්ඨ කාර්ය මණ්ඩලය සඳහා නිල ඇඳුම් දීමනා අනුමත කිරීම, භාෂා පරිවර්තන වෙනුවෙන් ගෙවීම් නිරවුල් කිරීම, ගෙවල් කුලී දීමනා අනුමත කිරීම, අමාත්‍යාංශ නිලධාරීන්ගේ සංග්‍රහ වියදම්, විවිධ වියදම් ප්‍රතිපූර්ණය කිරීම හා වියදම් නිරවුල් කිරීම. 		
--	--	--	--

	<ul style="list-style-type: none"> • ජනාධිපතිවරණය, මහමැතිවරණය, පළාත් සභා මැතිවරණය හා පළාත් පාලන මැතිවරණ ඇතුළු ඡන්ද විමසීම් වලට අදාළ මැතිවරණ චක්‍රලේඛ අදාළ පාර්ශව වෙත දැනුම් දීම, එම මැතිවරණ වලට අදාළව තැපැල් ඡන්දය දීම සම්බන්ධීකරණය සහ මැතිවරණ රාජකාරි සඳහා නිලධාරීන් පත්කිරීමේ කටයුතු සහ මැතිවරණ රාජකාරි වෙනුවෙන් ගෙවීම් නිරවුල් කිරීමේ කටයුතු. • පාලන අංශයේ ඉන්වෙන්ට්‍රි ලේඛණ පවත්වාගෙන යාම සහ අංශයට අදාළ ලිපිද්‍රව්‍ය ඉල්ලුම් කිරීම, භාර ගැනීම හා බෙදා හැරීම. • රාජ්‍ය පරිපාලන අමාත්‍යාංශය, මුදල් හා ක්‍රම සම්පාදන අමාත්‍යාංශය ඇතුළු අනෙකුත් රජයේ ආයතන වලින් ලැබෙන චක්‍රලේඛ හා නියෝග වෙන් වෙන් වශයෙන් ගොනු කිරීම හා යාවත්කාලීන කර පවත්වාගෙන යාම. • සිංහල - ඉංග්‍රීසි සහ ඉංග්‍රීසි - සිංහල භාෂා පරිවර්තන කටයුතු. • අමාත්‍යාංශ යටතේ ඇති මාර්ග සංවර්ධන අධිකාරියේ ව්‍යාපෘති වල නව පත්කිරීම්, සේවා දීර්ඝ කිරීම, නිවාඩු අනුමත කිරීම ඇතුළු ආයතනික කටයුතු. 		
ගිණුම් අංශය	<ul style="list-style-type: none"> • අමාත්‍යාංශය වෙත වාර්ෂික අයවැය මඟින් වෙන් කරනු ලබන ප්‍රතිපාදන හැසිරවීම, මෙහෙයවීම හා පාලනය කිරීම. • ගිණුම් අමාත්‍යාංශය සඳහා කාර්යක්ෂම සහ ඵලදායී මූල්‍ය කළමනාකරණ පද්ධතියක් ක්‍රියාත්මක කිරීම. • අමාත්‍යාංශය යටතේ පාලනය වන මාර්ග සංවර්ධන අධිකාරිය හා රාජ්‍ය භාණ්ඩාගාරය අතර සම්බන්ධීකරණ කාර්යයයේ නියැලෙමින් ව්‍යාපෘති සඳහා අයවැය අරමුදල් ක්‍රමවත්ව උපයෝජනය කිරීම. 	<ul style="list-style-type: none"> • 2018 අංක 19 දරණ විගණන පනත • 2021 අංක 30 දරණ විසර්ජන පනත • මුදල් රෙගුලාසි • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය • ප්‍රසම්පාදන අත්පොත • මුදල් අමාත්‍යාංශයේ චක්‍රලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන චක්‍රලේඛ 	<ul style="list-style-type: none"> • 2018 අංක 19 දරණ විගණන පනත • 2021 අංක 30 දරණ විසර්ජන පනත • මුදල් රෙගුලාසි • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය • ප්‍රසම්පාදන අත්පොත • මුදල් අමාත්‍යාංශයේ චක්‍රලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන චක්‍රලේඛ

	<ul style="list-style-type: none"> • උපයෝජිත අරමුදල් තුළින් මූල්‍යමය කාර්යසාධනයක් ඊට සමගාමීව සිදුකරනු ලබන වැය බරක් නිරීක්ෂණය කර ගිණුම් අංශයේ මූල්‍යමය තත්ත්වය පිළිබඳ වාර්තා කිරීම . 	<p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
<p>අභ්‍යන්තර විගණන අංශය</p>	<p>අමාත්‍යාංශය සඳහා වාර්ෂික ඇස්තමේන්තු මඟින් වෙන් කරන ලද ප්‍රතිපාදන තුළින් සිදු කෙරෙන මුදල් හා පරිපාලන කටයුතු පිළිබඳ අභ්‍යන්තර පාලනයට සහභාගී අදාළ ප්‍රතිපාදන මුදල් රෙගුලාසි හා අදාළ වකුලේඛ උපදෙස් ප්‍රකාරව උපයෝජනය කර ඇති බව තහවුරු කිරීම හා එසේ මුදල් පරිහරණය තුළ ඇතිවන වැරදි හා වංචා වැළැක්වීම හා අනාවරණය කර ගැනීමට අදාළව,</p> <ul style="list-style-type: none"> • මූල්‍ය ගනුදෙනු සම්බන්ධයෙන් සිදු විය හැකි වැරදි හා වංචා මඟහරවා ගැනීමට අවශ්‍ය අභ්‍යන්තර සෝදිසි හා පාලන ක්‍රමයන් හඳුන්වා දීම. • ගිණුම් හා වෙනත් වාර්තාවන්හි විශ්වාසනීයත්වය තහවුරු වන අයුරින් නිවැරදි මූල්‍ය ප්‍රකාශනයන් සකස් කිරීම සඳහා පවතින ගිණුම් පිළිවෙත් පිළිබඳ සමාලෝචනයන් සිදු කිරීම. • වත්කම් සුරක්ෂිතව තබා ගැනීම හා ඒවා ආරක්ෂා කර ගැනීම සඳහා සුදුසු පියවරයන් ගෙන ඇති බවට තහවුරු කිරීම. • රජය මඟින් නිකුත් කරනු ලබන වකුලේඛ හා උපදෙස් ප්‍රකාරව එකී නීතිරාමු තුළ විධිමත් හා සාර්ථක අභ්‍යන්තර පාලනයක් සිදුවන්නේ දැයි සොයා බැලීම. • අමාත්‍යාංශය යටතේ පවතින විදේශාධාර ව්‍යාපෘති වල ප්‍රගතිය යෝජිත සැලසුම් හා අනුකූල වන බව තහවුරු කිරීම හා අවශ්‍ය අවස්ථා වලදී විශේෂ විමර්ශන සිදු කිරීම තුළින් ඇති විය හැකි දුර්වලතා අවම කිරීමට කටයුතු කිරීම. 	<ul style="list-style-type: none"> • 2018 අංක 19 දරණ විගණන පනත • මුදල් රෙගුලාසි • ආයතන සංග්‍රහය • කළමනාකරණ විගණන දෙපාර්තමේන්තුවේ DMA/01/2019 දරණ වකුලේඛය <p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> • 2018 අංක 19 දරණ විගණන පනත • මුදල් රෙගුලාසි • ආයතන සංග්‍රහය • කළමනාකරණ විගණන දෙපාර්තමේන්තුවේ DMA/01/2019 දරණ වකුලේඛය <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>

<p>සංවර්ධන අංශය</p>	<p>මෙම අංශයේ කාර්යය භාරයන් ඉඩම් අංශය හා ග්‍රාමීය මාර්ග සංවර්ධන අංශය ලෙස මූලික කොටස් දෙකකට බෙදා දැක්විය හැක.</p> <p>ඉඩම් අංශය -</p> <ul style="list-style-type: none"> • නව ව්‍යාපෘති ඉදිකිරීමේදී හා පුනුරුත්ථාපනය කිරීමේදී අවශ්‍ය වන ඉඩම් අත්කරගැනීමේ හා ප්‍රතිස්ථානගත කිරීමේ විශේෂ කමිටුවක් පැවැත්වීම. • මහජන දුක් ගැනවිලි විසදීමට සහාය වීම. • ජනාධිපති ලේකම් කාර්යාලය, පාර්ලිමේන්තු කාරකා සභා, ඔම්බුඩ්ස්මන් කාර්යාලය වැනි ආයතන වලට තොරතුරු ලබා දීම සහ එම ආයතන සමඟ මනා සම්බන්ධීකරණයක් පවත්වාගෙන යාම. • අදාළ ව්‍යාපෘතිය, ඉඩම් අමාත්‍යාංශය, රජයේ මුද්‍රණාලය, තක්සේරු දෙපාර්තමේන්තුව, ප්‍රාදේශීය ලේකම් කාර්යාල වැනි ව්‍යාපෘති වලට අදාළ ආයතන සමඟ මනා සම්බන්ධීකරණයක් පවත්වා ගෙන යාම. <p>මගනැගුම අංශය -</p> <ul style="list-style-type: none"> • වඩා ඵලදායී වූ ග්‍රාමීය ප්‍රවේශ මාර්ග පද්ධතියක් ඇති කිරීමටත්, ආර්ථික හා සාමාජික සංවර්ධනයටත් මනා පිටුවහලක් වෙමින් ග්‍රාමීය මාර්ග සංවර්ධන ව්‍යාපෘති ක්‍රියාත්මක කරනු ලබන අතර ග්‍රාමීය මාර්ග සංවර්ධනය සඳහා ආයෝජන ඉහළ නංවමින් වඩාත් ශක්තිමත් මාර්ග ජාලයක් ඉදි කිරීම තුළින් ග්‍රාමීය ප්‍රජාවගේ සමාජ ආර්ථික සංවර්ධනය සඳහා දායකත්වයක් සැපයීම. • වාර්ෂික වැඩ සැලැස්ම හා වක්‍රලේඛ සකස් කිරීම. • අදාළ සැලැස්ම හා වක්‍රලේඛ අනුව ග්‍රාමීය මාර්ග සංවර්ධනය සඳහා යෝජනා කැඳවීම. • සංවර්ධනය කිරීම සඳහා අවශ්‍ය නිර්දේශ ලබා ගැනීම හා ඇස්තමේන්තු සකස් කිරීම. 	<ul style="list-style-type: none"> • ඉඩම් අත්පත් කර ගැනීමේ පනත (460 වන අධිකාරිය) • 2014 මැයි මස 30වන දින අංක 1864/54 දරණ අති විශේෂ ගැසට් පත්‍රය • 2016 නොවැම්බර් මස 04 වන දින අංක 1991/47 දරණ අති විශේෂ ගැසට් පත්‍රය • 2016 නොවැම්බර් මස 18 වන දින අංක 1993/26 දරණ අති විශේෂ ගැසට් පත්‍රය • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත • ආයතන සංග්‍රහය • වරින් වරට නිකුත් කරන ලද පරිපාලන, මුදල් අමාත්‍යාංශ හා වෙනත් වක්‍රලේඛ 	<ul style="list-style-type: none"> • ඉඩම් අත්පත් කර ගැනීමේ පනත (460 වන අධිකාරිය) • 2014 මැයි මස 30වන දින අංක 1864/54 දරණ අති විශේෂ ගැසට් පත්‍රය • 2016 නොවැම්බර් මස 04 වන දින අංක 1991/47 දරණ අති විශේෂ ගැසට් පත්‍රය • 2016 නොවැම්බර් මස 18 වන දින අංක 1993/26 දරණ අති විශේෂ ගැසට් පත්‍රය • ආයතන සංග්‍රහය • වරින් වරට නිකුත් කරන ලද පරිපාලන, මුදල් අමාත්‍යාංශ හා වෙනත් වක්‍රලේඛ
---------------------	---	---	---

	<ul style="list-style-type: none"> • ක්‍රියාත්මක ආයතන වෙත ප්‍රමාණවත් ප්‍රතිපාදන නිදහස් කිරීම හා උපදෙස් ලබා දීම. • ප්‍රාදේශීය මට්ටමවල සමිති හා එහි ක්‍රියාකාරී නිලධාරීන් දැනුවත් කිරීමේ වැඩසටහන් පැවැත්වීම. • ක්ෂේත්‍ර පරීක්ෂණ / නිරීක්ෂණ පැවැත්වීම. 	<p>උක්ක අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<p>උක්ක අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
<p>සැලසුම් හා මෙහෙයුම් අංශය</p>	<ul style="list-style-type: none"> • ව්‍යාපෘති සඳහා සම්බන්ධවන සියලු පාර්ශවයන්ගේ උපදෙස් අනුව මහාමාර්ග අංශයේ ප්‍රතිපත්ති සකස් කිරීම. • මහාමාර්ග අංශයේ ව්‍යාපෘති සඳහා සැලසුම් සකස් කිරීම, ක්‍රියාත්මක කිරීම හා අධීක්ෂණය කිරීම. • රජයේ ප්‍රමුඛතා හා අයවැය ප්‍රතිපාදන අනුව වාර්ෂික කාර්යසාධන ක්‍රියාවලිය සකස් කිරීම. • වාර්ෂික අයවැය සාකච්ඡා සඳහා වාර්ෂික කාර්ය සාධන වාර්තා හා ප්‍රගති වාර්තා සැකසීම. • මහාමාර්ග අංශයට අදාළ දත්ත රැස් කිරීම හා විචලනයන්ට අනුව යාවත්කාලීන කර දත්ත පද්ධතියක් සැකසීම. • අමාත්‍යාංශයට අනුබද්ධිත ප්‍රමුඛ ව්‍යාපෘති සඳහා ව්‍යාපෘති සම්බන්ධීකරණ කමිටු රැස්වීම් පැවැත්වීම හා සම්බන්ධීකරණය කිරීම. • රජයේ මූල්‍යාධාර ලබා ගැනීම සඳහා ඉදිරිපත් කරන ලද ව්‍යාපෘති වාර්තා විශ්ලේෂණය කර එම ව්‍යාපෘති වාර්තාවලට අදාළ සංකල්ප වාර්තා අදාළ අනුමැතිය සඳහා ජාතික ක්‍රමසම්පාදන දෙපාර්තමේන්තුව හා විදේශ සම්පත් දෙපාර්තමේන්තුව වෙත ඉදිරිපත් කිරීම. 	<ul style="list-style-type: none"> • මුදල් අමාත්‍යාංශයේ චක්‍රලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන චක්‍රලේඛ • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ක අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> • මුදල් අමාත්‍යාංශයේ චක්‍රලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන චක්‍රලේඛ • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ක අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>

	<ul style="list-style-type: none"> • විවිධ ජාත්‍යන්තර ආධාර ලබා දෙන සංවිධානයන් මගින් ඉදිරිපත් කරනු ලබන රාජකාරී ලිපි ලේඛන සඳහා අමාත්‍යාංශ ලේකම් නියෝජනය කරමින් අදහස් දැක්වීම, පුනරීක්ෂණය කිරීම , රැස්වීම් සඳහා සහභාගී වීම, සටහන් තැබීම හා එකඟතාවයන්ට එළඹීම. • අමාත්‍යාංශයේ ඉලක්ක, අරමුණු, ක්‍රියාවලීන්, සංවර්ධන ප්‍රමුඛතාවයන් අනුව විවිධ අධිකාරීන් මගින් මෙහෙයවන රැස්වීම්, වැඩමුළු හා සම්මන්ත්‍රණ සඳහා සහභාගී වීම. 		
--	--	--	--

<p>ප්‍රසම්පාදන අංශය</p>	<ul style="list-style-type: none"> මාර්ග සංවර්ධන අධිකාරිය යටතේ පවතින ව්‍යාපෘති මඟින් සකස් කර මෙම අංශය වෙත යොමු කරන වාර්ෂික ප්‍රසම්පාදන සැලසුම්හි සියලු දත්ත සම්බන්ධීකරණ කටයුතු සිදු කිරීම මඟින් වාර්ෂික ප්‍රසම්පාදන සැලසීම පිළියෙල කිරීම. එසේ පිළියෙල කරනු ලබන සමස්ත වාර්ෂික ප්‍රසම්පාදන සැලසීම මුදල් අමාත්‍යාංශයේ රාජ්‍ය මුදල් දෙපාර්තමේන්තුව වෙත යොමු කිරීමට කටයුතු කිරීම සහ අවශ්‍ය අවස්ථා වලදී වෙනත් රේඛීය අමාත්‍යාංශ, ජාතික ප්‍රසම්පාදන කොමිෂන් සභාව, ප්‍රසම්පාදන අභියාචනා මණ්ඩලය වැනි ආයතන වෙත යොමු කිරීමට ද කටයුතු කිරීම. 	<ul style="list-style-type: none"> ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2007 උපදේශන සේවා ප්‍රසම්පාදන අත්පොත හා ඒ සම්බන්ධව කාලීනව නිකුත් කරන ලද පරිපූරක ලියවිලි භාණ්ඩාගාරය විසින් කලින් කලට නිකුත් කරනු ලැබූ චක්‍රලේඛ මූල්‍ය රෙගුලාසි ආයතන සංග්‍රහය 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උත්තර අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2007 උපදේශන සේවා ප්‍රසම්පාදන අත්පොත හා ඒ සම්බන්ධව කාලීනව නිකුත් කරන ලද පරිපූරක ලියවිලි භාණ්ඩාගාරය විසින් කලින් කලට නිකුත් කරනු ලැබූ චක්‍රලේඛ මූල්‍ය රෙගුලාසි ආයතන සංග්‍රහය 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උත්තර අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
-------------------------	---	---	---

<p>ඉංජිනේරු අංශය</p>	<ul style="list-style-type: none"> • මහාමාර්ග ඉදිකිරීම් සම්බන්ධව සියලු ඉංජිනේරුමය කටයුතු අධීක්ෂණය කිරීම හා අදාළ තාක්ෂණික විගණනයන් සිදු කිරීම. • දේශීය හා විදේශීය අරමුදල් යටතේ ක්‍රියාත්මක වන ව්‍යාපෘති වල ප්‍රගතිය හා තත්ත්වය අධීක්ෂණය කිරීම. • වාර්ෂික මාර්ගගත මිලගණන් ලේඛනය සැකසීම. • මාර්ග උත්භ්‍රේණිගත කිරීම් සිදු කිරීම. • බිටුමන් මිලදී ගැනීම් වලදී ගැනුම්කරුවන්ගේ අනන්‍යතාවය තහවුරු කිරීම. • සියලු ව්‍යාපෘති වලට අදාළ “ව්‍යාපෘති සම්බන්ධීකරණ කමිටු” සඳහා සහභාගී වීම හා ඒවායේ සම්බන්ධීකරණ කටයුතු සිදු කිරීම. • සියලු ව්‍යාපෘති වලට අදාළ කාර්යය සාධන වාර්තා පරීක්ෂා කිරීම. • අමාත්‍යාංශ ප්‍රසම්පාදන කමිටුවේ සහභාගීත්වය දැරීම. • අමාත්‍යාංශ වෙබ් අඩවිය යාවත්කාලීන කර පවත්වාගෙන යාම. 	<ul style="list-style-type: none"> • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ • 2008 අංක 40 දරණ ජාතික මංමාවත් පනත • Highway Schedule of Rates (HSR) • මූල්‍ය රෙගුලාසි • 2018 අංක 19 දරන විගණන පනත • ආයතන සංග්‍රහය • මූල්‍ය රෙගුලාසි • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ • 2008 අංක 40 දරණ ජාතික මංමාවත් පනත • Highway Schedule of Rates (HSR) • මූල්‍ය රෙගුලාසි • 2018 අංක 19 දරන විගණන පනත • ආයතන සංග්‍රහය • මූල්‍ය රෙගුලාසි • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
----------------------	--	--	--

3. එක් එක් අංශ සඳහා වගකිව යුතු නිලධාරීන්

අංශය	නම	තනතුර	දුරකථන අංකය
පාලන අංශය	යූ.එච්.සී. ප්‍රියන්ත මහතා (ශ්‍රී ලං.ප.සේ)	අතිරේක ලේකම් (පාලන)	2862712/2862746
	ඩී.වී.ටී.පී. දයානන්ද මිය (ශ්‍රී ලං.ප.සේ)	ජ්‍යෙෂ්ඨ සහකාර ලේකම් (පාලන)	2887473
	එන්.එස්.අතුකෝරල මිය (ශ්‍රී ලං.ප.සේ)	අධ්‍යක්ෂ (ව්‍යාපෘති කළමනාකරණ)	2050518
	ඩබ්.එච්.එන් තරංග මහතා (ශ්‍රී ලං.ප.සේ)	සහකාර ලේකම් (ව්‍යාපෘති කළමනාකරණ)	2887472
	එච්.එම්.ටී.මධුෂානි මිය (ශ්‍රී ලං.ප.සේ)	සහකාර ලේකම් (පාලන)	2871039
	ඒ.එස්.කේ. අමරකෝන් මිය	නීති නිලධාරී	2862717
ගිණුම් අංශය	ජේ.කේ.එන්.එස්.පෙරේරා මහතා (ශ්‍රී ලං.ග.සේ)	ප්‍රධාන මූල්‍ය නිලධාරී	2862765
	ටී.ඒ.ඩී.සී.එන්.වීරක්කොඩි මිය (ශ්‍රී ලං.ග.සේ)	ප්‍රධාන ගණකාධිකාරී	2862765
	එල්.පී.එස් දුෂ්‍යන්ති මිය (ශ්‍රී ලං.ග.සේ)	ගණකාධිකාරී (ව්‍යාපෘති)	2872292
	ඊ. පී. පී. මහේෂිකා මිය (ශ්‍රී ලං.ග.සේ)	ගණකාධිකාරී (ගිණුම්)	2887465
	බී.එන්.එස්. පෙරේරා මිය (ශ්‍රී.ලං.ග.සේ)	ගණකාධිකාරී (ගෙවීම්)	2050513
අභ්‍යන්තර විගණන අංශය	ඩී.කේ.ටී.සමන්මලී මිය (ශ්‍රී ලං.ග.සේ)	ප්‍රධාන අභ්‍යන්තර විගණක	2050531
සංවර්ධන අංශය	එස්.ජේ.එම්.එච්.සී. සමරකෝන් මිය (ශ්‍රී.ලං.ප.සේ. විශේෂ)	අතිරේක ලේකම් (සංවර්ධන)	2865310
	පී.ඒ. මධුසංඛ මහතා (ශ්‍රී ලං.ප.සේ)	ජ්‍යෙෂ්ඨ සහකාර ලේකම් (සංවර්ධන)	2862686

ඉංජිනේරු අංශය	කේ.බී.වී. ඉන්ද්‍රපාල මහතා (ශ්‍රී ලං.ඉ.සේ)	අතිරේක ලේකම් (ඉංජිනේරු)	2868703
	ඩී. එම්. කේ. එස්. දිසානායක මහතා (ශ්‍රී ලං.ඉ.සේ)	අධ්‍යක්ෂ (ඉංජිනේරු)	2887463
	වයි.බී.පී. කහටගඟවත්ත මෙය (ශ්‍රී ලං..ඉ.සේ)	සහකාර අධ්‍යක්ෂ (ඉංජිනේරු)	2887543
	පී. පී. ජයසේකර මිය (ශ්‍රී ලං.ඉ.සේ)	සහකාර අධ්‍යක්ෂ (ඉංජිනේරු)	
	ටී. එම්. සී. එච්. මැණිකේ මහත්මිය (ශ්‍රී ලං.ඉ.සේ)	සහකාර අධ්‍යක්ෂ (ඉංජිනේරු)	2887543
සැලසුම් හා මෙහෙයුම් අංශය	එස්.එස් මුදලිගේ මහතා (ශ්‍රී ලං.ක්‍ර.සේ) (විශේෂ)	අධ්‍යක්ෂ ජනරාල් (සැලසුම්)	2864726
	ඩබ්.එච්.කේ.ඩී.බී. රත්නායක මහතා (ශ්‍රී ලං.ක්‍ර.සේ)	අධ්‍යක්ෂ (සැලසුම් හා මෙහෙයුම්)	2050581
	පුෂ්පානි අමරතුංග මිය (ශ්‍රී ලං.ක්‍ර.සේ)	නියෝජ්‍ය අධ්‍යක්ෂ (සැලසුම් හා මෙහෙයුම්)	2888011
	පී.පී. හේවාපතිරණ මිය (ශ්‍රී ලං.ක්‍ර.සේ)	නියෝජ්‍ය අධ්‍යක්ෂ (සැලසුම් හා මෙහෙයුම්)	2050583
ප්‍රසම්පාදන අංශය	ගාමිණී රත්නායක මහතා	ප්‍රසම්පාදන විශේෂඥ	2050597

4. අමාත්‍යාංශයේ බලතල (මහා මාර්ග අමාත්‍යාංශයට අදාළව)

(අ). 2008 අංක 40 දරන ජාතික මංමාවත් පනත

(ආ).1981 අංක 73 දරන මාර්ග සංවර්ධන අධිකාරි පනත

5. අමාත්‍යාංශයේ කාර්යයන් හා කර්තව්‍යයන්

- 01. “සෞභාග්‍යයේ දැක්ම “ප්‍රතිපත්ති ප්‍රකාශයට අනුකූලව සහ රජය මගින් ක්‍රියාත්මක කරනු ලබන ජාතික ප්‍රතිපත්තීන් මත පිහිටා ප්‍රවාහන හා මහාමාර්ග විෂයයට සහ දෙපාර්තමේන්තු හා රාජ්‍ය සංස්ථාවන්හි විෂයයන්ට අදාළ ප්‍රතිපත්ති , වැඩසටහන් සහ ව්‍යාපෘති සම්පාදනය කිරීම, ක්‍රියාත්මක කිරීම, පසු විපරම් කිරීම හා ඇගයීම
- 02. අමාත්‍යාංශ විෂය පථයට අයත්වන මහජන සේවාවන් කාර්යක්ෂමව හා මහජන හිතකාමී අයුරින් ලබා දීම
- 03. නාස්තිය හා දූෂණය පිටු දකිමින් අමාත්‍යාංශයේ කාර්යභාරය ඉටු කිරීම සහතික කිරීමට ඉවහල් වන ආකාරයට නවීන කලමනාකරණ ක්‍රම හා තාක්ෂණය යොදා ගනිමින් සියලුම ක්‍රම සහ විධි ප්‍රතිසංස්කරණය කිරීම
- 04. ග්‍රාමීය, පූර්ව නගර හා නාගරික ප්‍රදේශය සබඳතා පුලුල් කරමින් ජනතා කේන්ද්‍රීය ආර්ථික හා සමාජ සංවර්ධනයක් ඇතිවන ලෙස උසස් නත්ත්වයෙන් යුත් ජාතික මහාමාර්ග පද්ධතිය වැඩිදියුණු කිරීම සහ ප්‍රශස්ථ තත්ත්වයෙන් පවත්වාගෙන යාම
- 05. අධිවේගී මාර්ග සංවර්ධනය, නඩත්තුව, ගාස්තු නියම කිරීම, රැස් කිරීම සහ නියාමනය කිරීම
- 06. පළාත් සභා සහ පළාත් පාලන ආයතනවලට අයත් මාර්ග පිළිබඳ ජාතික ප්‍රතිපත්ති පදනම් කොටගත් වැඩසටහන් හා ව්‍යාපෘති සකස් කිරීම, එම වැඩසටහන් සහ ව්‍යාපෘති සම්බන්ධීකරණය හා මෙහෙයවීම
- 07. වාහන තදබදය අවම කිරීම සඳහා වාහන අංගන පිහිටුවීම
- 08. ග්‍රාමීය මාර්ග ජාලය සංවර්ධනය හා නවීකරණය කිරීම
- 09. ප්‍රධාන මාර්ග සහ අධිවේගී මාර්ග සඳහා ඉහළ මට්ටමේ ප්‍රවේශයක් සඳහා විකල්ප මාර්ග පද්ධතියක් සකස් කිරීම
- 10. මගී තොටුපල සේවාවන් සැකසීම

6. අමාත්‍යාංශය යටතේ වන පොදු අධිකාරීන් පිළිබඳ විස්තර

පොදු අධිකාරිය	බලතල	කාර්යයන් හා කර්තව්‍යයන්
<p>මාර්ග සංවර්ධන අධිකාරිය සහ එහි පාලිත සමාගම් (මාර්ග සංවර්ධන අධිකාරියේ අධ්‍යක්ෂ ජනරාල්ගේ අධීක්ෂණය යටතේ ක්‍රියාත්මක වේ)</p>	<ul style="list-style-type: none"> 1981 අංක 73 මාර්ග සංවර්ධන අධිකාරි පනත 2008 අංක 40 ජාතික මංමාවත් පනත 	<ul style="list-style-type: none"> ජාතික මහාමාර්ග පද්ධතිය සතු මාර්ග හා පාලම් සංවර්ධනය කිරීම හා නඩත්තු කිරීම. පවතින මහාමාර්ග පද්ධතිය වැඩි දියුණු කිරීමේ අරමුණින් නව මහාමාර්ග, පාලම් හා අධිවේගී මාර්ග සැලසුම් කිරීම, නිර්මාණය කිරීම හා ඉදි කිරීම. අනාගත ගමනාගමන හා ප්‍රවාහන ඉල්ලුම පුරෝකථනය කිරීම තුළින් අනාගත මාර්ග පද්ධති සැලසුම් කිරීම හා එකී ඉල්ලුම සපුරාලීම සඳහා අවශ්‍ය ව්‍යාපෘති යෝජනා සැකසීම. ගමනාගමනය හා ආරක්ෂාව පිළිබඳ සාමාජීය අභිලාෂයන් තහවුරු කළ හැකි පරිදි මාර්ග පද්ධතිය ඉදි කිරීම හා සංවර්ධනය කිරීම. සම්මත පිරිවිතරයන්ට අනුකූලව මාර්ග පද්ධති ඉදි කිරීම හා නඩත්තු කිරීම තුළින් මහජනයාගේ ප්‍රවාහන අවශ්‍යතා වලට බාධාකාරී නොවන ආකාරයේ මාර්ග පද්ධතියක් ඇති කිරීම. මහජන මුදල් වැය කරමින් ඉදි කරන මාර්ග පද්ධති තුළින් ප්‍රමාණවත් ආර්ථික ප්‍රතිලාභ නැවත මහජනයා වෙතටම ලැබෙන බව තහවුරු කිරීම සඳහා අදාළ ව්‍යාපෘති වලට අදාළව ශක්‍යතා අධ්‍යයන කටයුතු සිදු කිරීම හා අදාළ ව්‍යාපෘති පිළිබඳ පශ්චාත් අගය කිරීම් සිදු කිරීම.
<p>රාජ්‍ය සංවර්ධන හා නිර්මාණ නීතිගත සංස්ථාව</p>		<ul style="list-style-type: none"> මාර්ග, පාලම්, ගොඩනැගිලි, ජල සම්පාදන ව්‍යාපෘති, වැව් ප්‍රතිසංස්කරණය, පෙර සවි කොන්ක්‍රීට් නිපැයුම් හා ඉදිකිරීම් අමුද්‍රව්‍ය නිෂ්පාදනය කිරීම

7. 2022 අමාත්‍යාංශයේ එක් එක් අංශ හා ව්‍යාපෘති සඳහා ප්‍රතිපාදන සහ වියදම (ඇමුණුම් අංක 02 මඟින් ඉදිරිපත් කෙරේ.)

8. 2022 වර්ෂය සඳහා අමාත්‍යාංශයේ ප්‍රසම්පාදන සැලැස්ම (ඇමුණුම් අංක 03 මඟින් ඉදිරිපත් කෙරේ)

9. තොරතුරු ලබා ගැනීම සඳහා පුරවැසියන්ට ලබා ගත හැකි පහසුකම්


- අමාත්‍යාංශ වෙබ් අඩවිය - www.mohsl.gov.lk
- අමාත්‍යාංශ විද්‍යුත් තැපෑල - hwyadmin@mohsl.gov.lk

10. පත් කළ තොරතුරු නිලධාරී පිළිබඳ විස්තර (මහාමාර්ග හා මාර්ග සංවර්ධන අංශයට අදාළව)

- තොරතුරු නිලධාරී - එච්.එම්.ටී.මදුෂානී
තනතුර - සහකාර ලේකම් (පාලන)
දුරකථන අංක - 0112863296
විද්‍යුත් තැපෑල - tharanga1417@gmail.com

- නම් කළ නිලධාරී - යූ.එච්.සී. ප්‍රියන්ත
තනතුර - මහාමාර්ග අමාත්‍යාංශයේ අතිරේක ලේකම් (පාලන)
දුරකථන අංකය - 0112862712 / 0112862746

Ministry of Highways - Organization Structure



ශීෂරය - 117 මහාමාගර් අමාත්‍යාංශය

01-මෙහෙයුම් වැඩසටහන

01-අමාත්‍ය කාර්යාලය

(රු.)

ශීෂරය	වැඩසටහන	ව්‍යාපෘතිය	කාණ්ඩය	අයිතමය	මූල්‍යකරණය	අයිතම විස්තරය	30.06.2022 දිනට ඉදිරි ප්‍රතිපාදන	30.06.2022 දිනට ඉදිරි වියදම	ප්‍රතිපාදන ඉතිරිය	ප්‍රගතිය %
පුනරාවකරණ වියදම්							29,080,000	9,168,451.99	19,911,548.01	32
පුද්ගල පඩිනඩි							13,000,000	4,544,729.60	8,455,270.40	35
117	1	1	1001	11	වැටුප් හා වෙනත්	7,500,000	2,778,189.50	4,721,810.50	37	
117	1	1	1002	11	අතිකාල හා නිවාඩු දින දීමනා	1,800,000	767,897.51	1,032,102.49	43	
117	1	1	1003	11	අනෙකුත් දීමනා	3,700,000	998,642.59	2,701,357.41	27	
ගමන් වියදම්							1,050,000	559,524.00	490,476.00	53
117	1	1	1101	11	දේශීය	1,000,000	559,524.00	440,476.00	56	
117	1	1	1102	11	විදේශීය	50,000	-	50,000.00	-	
සැපයුම්							5,800,000	1,816,265.28	3,983,734.72	31
117	1	1	1201	11	ලිපිද්‍රව්‍ය හා කාර්යාලයේ අවශ්‍යතා	1,000,000	5,100.00	994,900.00	1	
117	1	1	1202	11	ඉන්ධන	4,700,000	1,757,921.28	2,942,078.72	37	
117	1	1	1203	11	ආහාර පාන හා නිල ඇඳුම්	100,000	53,244.00	46,756.00	53	
නඩත්තු වියදම්							6,380,000	1,476,605.27	4,903,394.73	23
117	1	1	1301	11	වාහන	6,030,000	1,348,272.66	4,681,727.34	22	
117	1	1	1302	11	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	250,000	128,332.61	121,667.39	51	
117	1	1	1303	11	ගොඩනැගිලි ඉදිකිරීම්	100,000	-	100,000.00	-	
සේවා							1,750,000	543,734.02	1,206,265.98	31
117	1	1	1402	11	තැපැල් හා සන්නිවේදනය	1,400,000	425,874.02	974,125.98	30	
117	1	1	1403	11	විදුලිය සහ ජලය	100,000	3,750.00	96,250.00	4	
117	1	1	1409	11	වෙනත්	250,000	114,110.00	135,890.00	46	
මාරුකිරීම්							1,100,000	227,593.82	872,406.18	21
117	1	1	1502	11	විශ්‍රාමික ප්‍රතිලාභ	1,100,000	227,593.82	872,406.18	21	
මූලධන වියදම්							2,600,000	961,743.72	1,638,256.28	37
මූලධන වත්කම් පුනරුත්ථාපනය හා වැඩි දියුණු කිරීම							2,300,000	961,743.72	1,338,256.28	42
117	1	1	2001	11	ගොඩනැගිලි සහ ඉදිකිරීම්	100,000	-	100,000.00	-	
117	1	1	2002	11	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	100,000	-	100,000.00	-	
117	1	1	2003	11	වාහන	2,100,000	961,743.72	1,138,256.28	46	
මූලධන වත්කම් අත්පත් කර ගැනීම							300,000	-	300,000.00	-
117	1	1	2102	11	ගෘහ භාණ්ඩ සහ කාර්යාල උපකරණ	150,000	-	150,000.00	-	
117	1	1	2103	11	යන්ත්‍ර සහ උපකරණ	150,000	-	150,000.00	-	
මුළු වියදම							31,680,000	10,130,195.71	21,549,804.29	32
දේශීය අරමුදල්							31,680,000	10,130,195.71	21,549,804.29	32

ශීෂරය - 117 මහාමාගර් අමාත්‍යාංශය

01-මෙහෙයුම් වැඩසටහන

02-පරිපාලනය හා ආයතනික සේවා (මහාමාගර්)

(රු.)

ශීර්ෂය	වැඩසටහන	ව්‍යාපෘතිය	කාණ්ඩය	අයිතමය	මූල්‍යකරණය	අයිතම විස්තරය	30.06.2022 දිනට ඉදිරිපත් ප්‍රතිපාදන	30.06.2022 දිනට ඉදිරිපත් වියදම	ප්‍රතිපාදන ඉතිරිය	ප්‍රගතිය %	
සුනරාවතරන වියදම්						සුනරාවතරන වියදම්	162,120,000	77,598,618.02	84,521,381.98	48	
						සුද්ගල පඩිනඩි	127,600,000	63,937,497.59	63,662,502.41	50	
117	1	2	1001	11	වැටුප් හා වෙනත්	වැටුප් හා වෙනත්	91,500,000	43,903,509.89	47,596,490.11	48	
117	1	2	1002	11	අතිකාල හා නිවාඩු දින වැටුප්	අතිකාල හා නිවාඩු දින වැටුප්	7,500,000	830,535.51	6,669,464.49	11	
117	1	2	1003	11	අනෙකුත් දීමනා	අනෙකුත් දීමනා	28,600,000	19,203,452.19	9,396,547.81	67	
						ගමන් වියදම්	850,000	185,407.50	664,592.50	22	
117	1	2	1101	11	දේශීය	දේශීය	800,000	185,407.50	614,592.50	23	
117	1	2	1102	11	විදේශීය	විදේශීය	50,000	-	50,000.00	-	
						සැපයුම්	10,300,000	5,243,183.90	5,056,816.10	51	
117	1	2	1201	11	ලිපිද්‍රව්‍ය හා කායරාලයීය අවශ්‍යතා	ලිපිද්‍රව්‍ය හා කායරාලයීය අවශ්‍යතා	3,000,000	1,228,778.56	1,771,221.44	41	
117	1	2	1202	11	ඉන්ධන	ඉන්ධන	5,600,000	3,670,918.46	1,929,081.54	66	
117	1	2	1203	11	ආහාර පාන හා නිල ඇඳුම්	ආහාර පාන හා නිල ඇඳුම්	800,000	190,546.38	609,453.62	24	
117	1	2	1205	11	වෙනත්	වෙනත්	900,000	152,940.50	747,059.50	17	
						නඩත්තු වියදම්	13,070,000	2,626,381.52	10,443,618.48	20	
117	1	2	1301	11	වාහන	වාහන	11,700,000	1,706,151.76	9,993,848.24	15	
117	1	2	1302	11	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	1,200,000	920,229.76	279,770.24	77	
117	1	2	1303	11	ගොඩනැගිලි ඉදිකිරීම්	ගොඩනැගිලි ඉදිකිරීම්	170,000	-	170,000.00	-	
						සේවා	8,800,000	4,736,393.23	4,063,606.77	54	
117	1	2	1401	11	ප්‍රවාහනය	ප්‍රවාහනය	2,000,000	1,736,228.57	263,771.43	87	
117	1	2	1402	11	තැපැල් හා සන්නිවේදනය	තැපැල් හා සන්නිවේදනය	4,000,000	1,945,142.71	2,054,857.29	49	
117	1	2	1403	11	ජලය සහ විදුලිය	ජලය සහ විදුලිය	300,000	149,840.00	150,160.00	50	
117	1	2	1404	11	බදුකුලී සහ පළාත් පාලන ආයතන බදු	බදුකුලී සහ පළාත් පාලන ආයතන බදු	2,200,000	819,200.00	1,380,800.00	37	
117	1	2	1409	11	වෙනත්	වෙනත්	300,000	85,981.95	214,018.05	29	
						මාරුකිරීම්	1,500,000	869,754.28	630,245.72	58	
117	1	2	1505	11	සම්මාදම් සහ ආයතන මුදල්	සම්මාදම් සහ ආයතන මුදල්	100,000	52,518.00	47,482.00	53	
117	1	2	1506	11	රජයේ සේවකයින් සඳහා දේපළ ණය පොළී	රජයේ සේවකයින් සඳහා දේපළ ණය පොළී	1,200,000	617,704.28	582,295.72	51	
117	1	2	1703	11	රාජ්‍ය භාෂා ප්‍රතිපත්තිය ක්‍රියාත්මක කිරීම	රාජ්‍ය භාෂා ප්‍රතිපත්තිය ක්‍රියාත්මක කිරීම	200,000	199,532.00	468.00	100	
මූලධන වියදම්							5,700,000	189,800.00	5,510,200.00	3	
						මූලධන වත්කම් සුනුරුත්ථාපනය හා වැඩි දියුණු කිරීම	5,310,000	53,460.00	5,256,540.00	1	
117	1	2	2001	11	ගොඩනැගිලි සහ ඉදිකිරීම්	ගොඩනැගිලි සහ ඉදිකිරීම්	80,000	-	80,000.00	-	
117	1	2	2002	11	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	80,000	53,460.00	26,540.00	67	
117	1	2	2003	11	වාහන	වාහන	5,150,000	-	5,150,000.00	-	
						මූලධන වත්කම් අත්පත් කර ගැනීම	90,000	6,340.00	83,660.00	7	
117	1	2	2103	11	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	90,000	6,340.00	83,660.00	7	
						භූකීයා වධර්නය	300,000	130,000.00	170,000.00	43	
117	1	2	2401	11	කායර් මණ්ඩල පුහුණු	කායර් මණ්ඩල පුහුණු	300,000	130,000.00	170,000.00	43	
මුළු වියදම							167,820,000	77,788,418.02	90,031,581.98	46	
						11	දේශීය අරමුදල්	167,820,000	77,788,418.02	90,031,581.98	46
						මුළු ව්‍යාපෘති වියදම	167,820,000	77,788,418.02	90,031,581.98	46	

2022.06.30 දිනට ප්‍රතිපාදන සහ වියදම

මහාමාගර් අමාත්‍යාංශය

(රු.ම)

ව්‍යාපෘතිය	මූලාකරණය	විස්තරය	30.06.2022 දිනට ශුද්ධ ප්‍රතිපාදන	30.06.2022 දිනට ශුද්ධ වියදම	ප්‍රතිපාදන ඉතිරිය	% හි
මුළු වියදම			274,976.20	84,081.36	190,894.84	30.58
මුළු විදේශීය වියදම			100,959.00	53,877.18	47,081.82	53.37
මුළු දේශීය වියදම			174,017.20	30,204.18	143,813.02	17.36
අමාත්‍යාංශය						
අමාත්‍යාංශ කාර්යාලය						
		දේශීය	31.68	10.13	21.55	31.98
		පරිපාලනය හා ආයතනික සේවා (මහාමාගර්)				
		දේශීය	167.82	77.79	90.03	46.35
RDA						
		මාගර් සංවධර්න අධිකාරිය				
		විදේශීය				
		දේශීය	147,135.50	28,849.63	118,285.87	19.61
CEP						
		මධ්‍යම අධිවේගී මාගර් ව්‍යාපෘතිය				
		විදේශීය	20,050.00	19,867.36	182.64	99.09
		දේශීය	13,950.00	306.66	13,643.34	2.20
REP						
		කොළඹ - රත්නපුර -පැල්මඩුල්ල අධිවේගී මාගර් ව්‍යාපෘතිය				
		විදේශීය				-
		දේශීය	1,380.00	134.46	1,245.54	9.74
Elevated Highway						
		නව කැලණි පාලමේ සිට අතුරුගිරිය දක්වා කණු මත ඉදි කෙරෙන අධිවේගී මාගර් ව්‍යාපෘතිය				
		විදේශීය				
		දේශීය	5,200.00	75.25	5,124.75	1.45
Port Access						
		කුළුණු මත ඉදි කෙරෙන වරාය පිටිසුම් අධිවේගී මාගර් ව්‍යාපෘතිය				
		විදේශීය	8,000.00	5,841.72	2,158.28	73.02
		දේශීය	100.00	8.50	91.50	8.50
SPMU						
		විශේෂ ව්‍යාපෘති කළමනාකරණ අංශය				
		විදේශීය	900.00	708.06	191.94	78.67
		දේශීය	545.00	54.44	490.56	9.99
MFAP						
		විවිධ විදේශාධාර ව්‍යාපෘතිය				
		විදේශීය	4,920.00	1,809.33	3,110.67	36.78
		දේශීය	3,900.00	396.80	3,503.20	10.17

ව්‍යාපෘතිය	මූලාකරණය	විස්තරය	30.06.2022 දිනට ශුද්ධ ප්‍රතිපාදන	30.06.2022 දිනට ශුද්ධ වියදම	ප්‍රතිපාදන ඉතිරිය	ප්‍රතිශත %
HUNAN		මධ්‍යම හා උග්‍රව පළාත්වල මාගර් සහ පාලම් පුළුල් කිරීම හා වැඩි දියුණු කිරීම				
		විදේශීය	3,920.00	2,818.65	1,101.35	71.90
		දේශීය	90.00	39.27	50.73	43.63
SRCP		දක්ෂිණ මාගර් සම්බන්ධතා ව්‍යාපෘතිය				
		විදේශීය	1,920.00	1,032.29	887.71	53.77
		දේශීය	747.20	100.88	646.32	13.50
TPPF		ප්‍රවාහන ව්‍යාපෘති සුදානම් කිරීමේ පහසුකම				
		විදේශීය	300.00	-	300.00	-
		දේශීය	40.00	-	40.00	-
I Road		ඒකාබද්ධ මාගර් ආයෝජන වැඩසටහන				
		විදේශීය	43,300.00	20,323.38	22,976.62	46.94
		දේශීය	150.00	3.94	146.06	2.63
BCRIP		පේරාදෙණිය- බදුල්ල-වෙන්කලඬු මාගර්ගේ - බදුල්ල සිට වෙන්කලඬු දක්වා කොටස පුනුරුත්ථාපනය කිරීම				
		විදේශීය	3,544.00	347.91	3,196.09	9.82
		දේශීය	170.00	37.29	132.71	21.93
TCAMP		ප්‍රවාහන සම්බන්ධතා සහ වත්කම් කළමනාකරණ ව්‍යාපෘතිය				
		විදේශීය	350.00	113.69	236.31	32.48
		දේශීය	35.00	6.41	28.59	18.32
Kandy Tunnel		මහනුවර උමඟ ඉදිකිරීමේ ව්‍යාපෘතිය				
		විදේශීය	300.00	-	300.00	-
		දේශීය	250.00	19.49	230.51	7.80
SNKB		දෙවෙනි නව කැලණි පාලම ඉදිකිරීමේ ව්‍යාපෘතිය				
		විදේශීය	1,250.00	767.45	482.55	61.40
		දේශීය	45.00	34.24	10.76	76.09
ICDP		අන්තර්ගතිකව සම්බන්ධිත සංවර්ධන				
		විදේශීය	12,130.00	247.33	11,882.67	2.04
		දේශීය	70.00	29.78	40.22	42.55
LDPP		ජාතික මාගර් ජාලය නායයාම් ආපදා වලින් ආරක්ෂා කිරීමේ ව්‍යාපෘතිය				
		විදේශීය	75.00	-	75.00	-
		දේශීය	10.00	19.22	(9.22)	192.21

Procurement Plan for the Year 2022

Serial No.	Procurin g Entity (Department/Line/ Agency/ Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks	
1 - I. Central Expressway Project Section - 1 (CEP - 01)															
1	Road Development Authority/ Ministry of Highways	Construction of Central Expressway Project from 0+000-0+500 Km Including Kadawatha Interchange.	117-02-03-07-2506(17)	Works	5,120.00	Local Bank Lone /GOSL	NCB	CAPC	U	Bidding document under preparations	Oct-21	Apr-22			
2		Replecment of Government Buildings - MOH Bulliding	117-02-03-07-2105(17)	Works	118.00	GOSL	NCB	PPC	P	Estimate and Drawing Completed. Bid document under preparations	Jan-22	Apr-22			
3		Replecment of Government Buildings Irrigation Quarters.		Works	6.00	GOSL	NCB	PPC	P			Jan-22	Apr-22		
4		Replecment of Government Buildings - Darauwa Cemetery		Works	27.00	GOSL	NCB	PPC	P			Jan-22	Apr-22		
5		Development of Resettlement Sites		Works	25.00	GOSL	NCB	PPC	P			Jan-22	Apr-22		
6		Hire /Lease Vehicles		Services	1.90	GOSL	NS	PPC/TEC	N	Continuations	Jan-22	Dec-22			
7		Office Maintenance		Goods	4.50	GOSL	NS	PPC/TEC	N	Continuations	Jan-22	Dec-22			
8		Purchase of Resettlement sites - Dansalwatta -Pasyala		Goods	22.60	GOSL	NCB	PPC	P	Valuation is in progress	Jan-22	Apr-22			
9		Purchase of Computer Accessories, office equipment & office furniture		Goods	2.00	GOSL	NS	PPC/TEC	N	Estimating	Jan-22	Dec-22			
Sub Total					5,327.00										
1 - II. Central Expressway Project Section - 2 (CEP - 02)															
10	Road Development Authority/ Ministry of Highways	PMU Expences - Infrastructure Deveopment	117-02-03-07-2105/2506	Services	48.00	DF	SS	PPC	P		16.01.2017	15.11.2021		Project uses cobination of DF & LBF for financing	
11	Civil Works - Construction to Meerigama to Kurunegala & Ambepussa Link Road	Works		100.00	LBF	NCB	SCAPC	P	Awarded						
12	Consultancy for Meerigama to Kurunegala and Ambepussa Link Road	Services			LBF	SS	CACPC	P	Awarded						
Sub Total					148.00										

Serial No.	Procurin g Entity (Department/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
1 - III. Central Expressway Project Section - 3 (CEP - 03)														
13	Road Develeop ment Authority/ Ministry of Highways	Feasibility Consultant by SMEC International	117-02-03-07-2506-3(17)	Service	60.00	GOSL	s/s	CACPC	P	Will be completed as and when required	Jul-21	Dec-22		
14		Stationary		Goods	1.40	GOSL	shoping	PPC	P		Jul-21	Dec-22		
15		Office Furniture, Equipment		Goods	0.50	GOSL	shoping	PPC	P		Jul-21	Dec-22		
16		Other Expences		Service & Goods	15.00	GOSL	Direct contract	PD LIMIT	P		Jul-21	Dec-22		
17		Economical Feasibility Study by University of Moratuwa		Service	0.84	GOSL	Direct contract	PPC	P	Completed	Jul-21			
18		Feasibility Compilation Study		Service	2.32	GOSL	Direct contract	PPC	P	financial report be submitted	Feb-21	May-22		
19		Hydrology Study by SLLRDC		Service	7.00	GOSL	DC	PPC	P	financial report be submitted	Jul-21	Mar-22		
20		USJP Env. Impact		Service	4.40	GOSL	DC	PPC	P	final payment to be submitted	Jul-21	May-22		
21		Geotechnical Investigation Work		Service	77.00	GOSL	LNB	CPCP	P		Jul-21	May-22		
22		Noice Modelin , Noise Mapping Survey		Service	9.00	GOSL	DC	PD	P	to be convened	Jul-21	May-22		
23	Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1A (Ch. 0+840km to 1+580km)	works	639.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22				
24	Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1B (Ch. 1+580km TO CH2+400KM)	works	554.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22				

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
25	Road Development Authority/ Ministry of Highways	Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1C (Ch. CH2+400KM TO 3+090KM)	117-02-03-07-2506-3(17)	works	678.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
26		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1D (Ch. CH3+090KM TO CH4+400KM)		works	2332.00	GOSL	NCB	SCAPC	P	Awarded	Jul-21	May-22		
27		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1E (Ch. CH4+400KM TO 4+920KM)		works	866.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
28		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1F (Ch. 4+920KM TO CH.5+140KM)		works	875.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
29		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1G (Ch. CH.5+140KM TO 5+820KM)		works	819.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
30		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1H (Ch. 5+820KM TO 6+270KM)		works	756.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
31		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1I (Ch. 6+270KM TO 6+900KM)		works	818.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
32		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1J (Ch. 6+900KM TO 8+050KM)		works	2576.00	GOSL	NCB	SCAPC	P	Awarded	Jul-21	May-22		

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
33	Road Development Authority/ Ministry of Highways	Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1K (Ch. 8+050KM TO 8+0850)		works	836.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
34		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1L (Ch. 8+0850 TO 9+100KM)		works	542.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
35		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1M (Ch. 9+100KM TO 9+900KM)		works	2525.00	GOSL	NCB	SCAPC	P	Awarded	Jul-21	May-22		
36		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1N (Ch. 9+900KM TO 11+230KM)		works	2923.00	GOSL	NCB	SCAPC	P	Awarded	Jul-21	May-22		
37		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1O (Ch. 11+230KM TO 11+480KM)		works	631.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
38		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1P (Ch. 11+480KM TO 12+000KM)		works	444.00	GOSL	NCB	MPC	P	Awarded	Jul-21	May-22		
39		Construction of Central Expressway - Section 3 (Pothuhera to Galagedara) Package 1Q (Ch. 12+000KM TO 12+890KM)		works	1793.00	GOSL	NCB	SCAPC	P	Awarded	Jul-21	May-22		
40		Design, Build, Finance, Operate, Maintain and Transfer of Section from Rambukkana to Galagedara of CEP 03		117-02-03-07-2506-3(17)	works		Concessionaire, GOSL	ICB	CANC	P	Proposal is being evaluated	Jul-21	Jun-24	

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
Sub Total					20,784.46									
1 - IV. Central Expressway Project Section - 4 (CEP - 04)														
41	Road Development Authority/Ministry of Highways	Construction of CEP- 4 (from Kurunegala to Dambulla)	117-02-03-7(2506)4-12	Works	300.00	Investor Financing	LIB	CANC	P	Submitted for Cabinet Approval	Dec.2021	Jan.2022		proposal of the investor is submitted to the General Treasury
42		Construction Supervision of Central Expressway Project - 4 (from Kurunegala to Dambulla)		Consultancy Service	2,500	GOSL	LIB	CACPC	P	RFP submitted and Evaluation work is in Progress	Dec.2021	Jan.2022		The procurement work is in progress
Additional studies & Investigations														
43	Road Development Authority/Ministry of Highways	Economical Feasibility Studies - University of Moratuwa	117-02-03-7(2506)4-17	works	2.35	GOSL	Direct Contract	DPC	P	Completed and Revisional work is in progress	Sep-21	Apr-22		To be prepared in several stages
44		SLLRDC		works	2.4	GOSL	Direct Contract	DPC	P					
45		Dept. of Archiological		Works	8.00	GOSL	Direct Contract	DPC	P		Oct.2021	Mar-22		
46	Road Development Authority/Ministry of Highways	ESDD-Biological & Ecological survey	117-02-03-7(2506)4-17	Works	6.00	GOSL	NCB	DPC	P	RFP prepared and procurement work is in Progress	Nov-21	Jan,2022		
47		ESDD-Base line survey work		Works	8.00	GOSL	NCB	DPC	P	RFP submitted and Evaluation work is in Progress	Oct.2021	Dec,2021		
Sub Total					2,826.75									

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Ur gent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
2. Port Access Elevated Highway Project (PAEHP)														
48	Road Develep ment Authority/ Ministry of Highways	Installation of ETC System	117-02-03-16-2506-12	Works	574.00	ADB	ICB	SCAPC	P	Awarded	Feb-22	Feb-25		
49		Supervision Consultant for ETC System		Consultancy Services	500.00	ADB	ICB	MPC	P	Consultant has been identified	Feb-20	Feb-25		
50		Ramps 1 & 2 & Connecting roads		Works	7,500.00	ADB	NCB	SCAPC	U	TEC will be appoitied	Apr-22	May-25		
51		Construction of Maritime Facilitaion Centre for Sri lanka Ports Authority		Works	1,300.00	ADB	NCB	SCAPC	P	Awarded				
Sub Total					9,874.00									
3. Elevated Highway Project from New Kelani Bridge to Athurugiriya)														
NKB to Rajagiriya (Phase I)														
52		Resettlement	15-2105-11	Goods	480.00	GOSL	Direct Contracting	CAPC	P	MOU is signed with UDA	Jan-20	Feb-22		Land & Land Improvem ents
53	Road Develep ment Authority/	Utility Shifting	15-2506-11	Service	192.60	GOSL	Direct Contracting	CAPC	U	MOU is in progress	Jan-22	Dec-23		Infrastruct ure Developm ent

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
54	Ministry of Highways	Indipendant Engineer	funded by the Investor	Consultancy	1,000.00	Concessioneer	ICB	CPC	U	Evolution of EOI is in proress	Oct-21	Dec-24		Foreign Direct Investment (FDI)
Rajagiriya to Athurugiriya (Phase II)														
55	Road Development Authority/Ministry of Highways	EIA , Hydrology report from SLLRDC and Noice modal	15-2506-11	Consultancy	32.40	GOSL	LNB/variation	CPCM	U	Evolution in Progress	Oct-21	May-22		Infrastructure Development
56	Ministry of Highways	Utility Shifting	15-2506-11	Service	1,307.40	GOSL	Direct Contracting	CAPC	U	Estimating is in progress	Jun-22	Dec-23		
PMU Cost														
57	Road Development Authority/Ministry of Highways	Purchase of office equipment and furniture	15-2506-11	Goods	6.98	GOSL	Shopping	PPC	P	Items and quantities identified	Jan-22	Dec-22		PMU Cost
58	Ministry of Highways	Purchase of stationaries	15-2506-11	Goods	1.20	GOSL	Shopping	PD	N	Items and quantities identified	Jan-22	Dec-22		
59		Vehicle Rent	15-2506-11	Service	32.52	GOSL	Shopping	PPC	N	Budgeted for 2022	Jan-22	Dec-22		
60		Building Rent	15-2506-11	Service	3.96	GOSL	Shopping	PPC	N	Budgeted for 2022	Jan-22	Dec-22		
61		Security Service	15-2506-11	Service	0.96	GOSL	Shopping	PPC	N	Budgeted for 2022	Jan-22	Dec-22		

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Ur gent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
62	Road Development Authority/ Ministry of Highways	Janitorial Services	15-2506-11	Service	0.82	GOSL	Shopping	PPC	N	Budgeted for 2022	Jan-22	Dec-22		
63		Repair & Maintenance of Vehicle	15-2506-11	Works	0.60	GOSL	Shopping	PD	N	Budgeted for 2022	Jan-22	Dec-22		
64		Repair & Maintenance of Office Equipment	15-2506-11	Works	0.40	GOSL	Shopping	PD	N	Budgeted for 2022	Jan-22	Dec-22		
65		Electricity & Water	15-2506-11	Service	1.56	GOSL	Direct Contracting	PD	N	Budgeted for 2022	Jan-22	Dec-22		
66		Telephone	15-2506-11	Service	1.50	GOSL	Direct Contracting	PD	N	Budgeted for 2022	Jan-22	Dec-22		
67		Fuel	15-2506-11	Goods	1.50	GOSL	Shopping	PD	N	Budgeted for 2022	Jan-22	Dec-22		
Sub Total					3,064.40									
4. Ruwanpura Expressway Project (REP)														
68	Road Development Authority/ Ministry of Highways	Land Improvements & Infrastructure Development	117-02-03-13-2105-11/ 117-02-03-13-2506-11	Works/ Services	1,380.00	GOSL	NCB	SCAPC	N	Awarded				
Sub Total					1,380.00									

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
5. Badulla Chenkaldi Road Improvement Project (BCRIP)														
69	Road Development Authority/Ministry of Highways	Improvements to PBC road (A05) - Balance work from Lunugala to Bibile / OFID-03B (171+800km - 180+500km)	117-2-4-41-2506-12	Works	1,341.94	OFID	NCB	MPC	P	Submitted Bidding documents to Donor's Concurrence	Dec. 2021	Dec. 2022		When the donor's concurrence for bidding documents received, Paper advertisements will be published.
70		Improvements to PBC road (A05)- Balance work from Lunugala to Bibile / OFID-03C (180+500km - 190+800km)			1,136.31									
71		Improvements to CRWB road (A004) from Beragala to Wellawaya Section (194+000 km – 207+000 km) - OFID/04			1,504.30									
72	Road Development Authority/Ministry of Highways	Improvements to Ampara Uhana Mahaoya road (A27) Section from 33+000km to 45+000 km-SFD/04A	117-2-4-23-2506-12	Works	1,122.68	SFD	NCB	MPC		Preparing Engineer's Estimates and Bidding documents	Feb. 2022	May 2023		When the donor's concurrence for new proposals received, procurement process can proceed.
73		Improvements to Ampara Uhana Mahaoya road (A27) Section from 45+000km to 57+780 km -SFD/04B			1,029.33									
74		Reconstruction of Bridge no.241/1 across Mahaoya in PBC road (A05) - SFD/05			758.52									

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
75		Roads for 100,000km program			589.47						April-22			This can implement after awarded above three contracts.
Sub Total					7,482.55									

6. Southern Road Connectivity Project (SRCP)

76	Road Development Authority/Ministry of Highways	Selected Sections of Pamankada - Horana & Kirulapone - Godagama Road (RDA/SRCP/ICB/ADB/CP 05)	117-2-4-43 - 2506-12	Works	1,777.00	ADB	ICB	CAPC	P	Already Prepared	Alredy Commenced	30.06.2022		This is the only project on going under SRCP and project to be closed mid of next year
Sub Total					1,777.00									

7. Integrated Road Investment Program (I Road)

77	Road Development Authority/Ministry of	Peliyagoda - Puttalam Road (A003) from 89+000 km to 126+800 km (RMC/06/E, F, G, H)	Road Development Authority/Ministry of	Works	900.00		NCB	MPC	P	Bidding Document / MPC, ADB approval	21.11.21	21.03.22		
78				Works	1,136.03		NCB	MPC	P		21.11.21	21.03.22		
79				Works	1,300.00		NCB	MPC	P		21.11.21	21.03.22		
80				Works	1,000.00		NCB	MPC	P		21.11.21	21.03.22		

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shoping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Ur gent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
81	Highways	Awissawella - Hatton - Nuwara Eliya (A007) Road (RMC08 A, B)	nistry of Highways	Works	1,250.00	ADB	NCB	MPC	P	Preparation of due diligence	21.11.21	15.04.22		
82				Works	1,150.00		NCB	MPC	P		21.11.21	15.04.22		
83	Road Development Authority/ Ministry of Highways	Balangoda – Bowatte - Kaltota (B038) Road (RMC/09/A, RMC/09/B)	Road Development Authority/Ministry of Highways	Works	800.00		NCB	MPC	P		21.11.21	15.04.22		
84				Works	900.00		NCB	MPC	P		21.11.21	15.04.22		
85		Dikwella - Beliatte (B101) Road (RMC/09/B)		Works	900.00		NCB	MPC	P		21.11.21	15.05.22		
86		Weerawila - Tissa - Kataragama (B464) Road (RMC/09/B)		Works	1,200.00		NCB	MPC			21.11.21	15.05.22		
87		Tawalama - Neluwa - Batuwangala (B411) Road (RMC/09/B)		Works	650.00		NCB	MPC			21.11.21	15.05.22		
88	Road Development Authority/ Ministry of Highways	Rehabilitation and Maintenance of Rural Roads in North Western Province - (KU3R,KU4R1,KU4R2,KU4R3,KU5R,PU2R1,PU2R2 &PU3R	Works	1,200.00	ADB		NCB	MPC			Procurement process is completed. 2022 allocation is included.			
89		Rehabilitation, Improvements of Rural Roads in the Kalutara District (KL3R1-R3)	Works	1,000.00		NCB	MPC							
90		Colombo – Kandy Road (A001) from 44+300km to 100+000km / RMC 01	Works	1,500.00		NCB	MPC							
91		Thalawa – Kekirawa – Ganewalpola – Dachchihalmillwa Road (Six Contract Packages) / RMC 05	Works	2,500.00		NCB	SCAPC							

Serial No.	Procurin g Entity (Department/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
92		Consultancy Services for Project Implementation		Consultancy Services	1,410.00			CACPC						
93		Project Administration & Implementation		Goods/Services	380.00									
Sub Total					19,176.03									
8. Landslide Disaster Protection Project - Phase 2 (LDPP)														
94	Road Develeop ment Authority/ Ministry of Highways	Mitigation of Landslide	117-02-07-13-2506(12)	Consultancy Services	110.00	JICA	ICB	SCAPC	U	RFP	January 2022	December 2028		
Sub Total					110.00									
9. Kandy Tunnel Construction Project														
95	Road Develeop ment Authority/ Ministry of Highways	Consulting Services for details design,procurement support and Supervision of contract	117-2-04-054-2506(11)	Consulting Service	600.00	EDCF	ICB	SCAPC	P	RFP	January 2022	Octo. 2027		Short listed the consultant for the project preperation of RFP completed
Sub Total					600.00									

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
10. Transport Connectivity and Asset Management Project (TCAMP)														
96	Road Development Authority/Ministry of Highways	Value Engineering and Introduction of Climate Resilience Strategies for National and Provincial Roads in Sri Lanka	117-2-4-48-2506 (12)	Consultancy Services	115.00	World Bank	ICB	CPCM	P	RFP Issued .	Sep-20	Feb-22		
97		Preparation of Asset Inventory and Valuation of Assets in Road Development Authority		Consultancy Services	95.00	World Bank	ICB	CPCM	P	Awaiting WB NOC for RFP Document.	Oct-20	Feb-22		
98		Consultancy service for HIMS/HDM4		Consultancy Services	15.00	World Bank	ICB	CPCM	N	Preparation TOR inprogress	May-22	Aug-22		
99		Preparation of Asset Inventory and Condition Survey of Assets in Road Development Authority		Non-consultancy Services	50.00	World Bank	NCB	PPC	P	Preparation of Employer Requirement (TOR) inprogress	Nov-21	Feb-22		
100		Enhancement of SLRAMS for inclusion of existing drainage structure information (culverts side drains) module by providing data collection mobile/ tap App.		Non-consultancy Services	50.00	World Bank	DC	PPC	P	Proposal Evaluation Inprogress	Oct-21	Jan-22		
101		Procurement of 01 No. ArcGIS Server , 4 nos HDM 4 for TCAMP & RDA		Goods	18.00	World Bank	Shopping & DC	PPC	N	Preparation specification inprogress	Feb-22	May-22		
102		Procurement of Traffic Survey Instruments for Road Development Authority.		Goods	60.00	World Bank	ICB	PPC	P	Awaiting TEC recommendation for Bidding Document	Aug-21	Mar-22		

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
103	Department Authority/Ministry of Highways	Procurement of One Unit Road Milling Machine for Road Development Authority		Goods	125.00	World Bank	ICB	PPC	P	Awaiting TEC recommendation for Bidding Document	Aug-21	Feb-22		
104		Procurement of Working Profiler		Goods	10.00	World Bank	NCB	PPC	N	Preparation specification in progress	Dec-21	Mar-22		
105		Purchasing of Equipment for PMU (Laptop Computers, Air Conditioners, Photocopier, Printers)		Goods	6.00	World Bank	Shopping	PPC	N	Preparation specification in progress	Feb-22	Jul-22		
106		Turnkey Contract for Construction of bridge and approaches across kokilai lagoon on Mulathiv - kokolai - Pulmudai Road	117-2-6-25-2506(12)	Works	5000.00	ceskoslovenska Obchodni bank of Czech Republic &	Un solicited	SCAPC	P	Cabinet approval obtained for Award				still not signed loan agreement
Sub Total					5,544.00									
11. Special Projects Management Unit (SPMU)														
107	Road Development Authority/Ministry of Highways	Construction of Bridge no.52/1 on Colombo - Galle - Hambantota - Wellawaya Road (A002)	117-02-06-17-2506 (12)	Works	373.67	Kuwait Fund for Arab Economic Development (KFAED)	NCB	MPC	P	Status of BD-Tender documents issued	25.02.2021	15.12.2021		
108		Construction of Bridge no. 25/1 on Negombo - Giriulla Road		Works	128.46		NCB	PPC	P	Status of BD - TEC approved. Awaiting PPC approval	25.10.2021	28.03.2022		
109		Construction of Bridge no. 4/1 on Ekala - Kotadeniyawa Road (B111) & Bridge no. 30/1 on Kelaniya - Mudungoda Road (B214)		Works	145.79		NCB	PPC	U	Status of BD- Under evaluation by TEC	25.10.2021	31.01.2022		

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
110		Road extension Kirulapana Junction to Dutugemunu street (Colombo - Horana road) - 0.86km	117-02-04-10-2506 (11)	Works	605.20	GOSL	NCB	MPC	P	Status of BD - Tender documents issued	28.06.2021	15.01.2022		Constructi on of Underpass & Single cell bridge in Baseline road
Sub Total					1,253.12									

12. Miscellaneous Foreign Aided Project (MFAP)

111	Road Development Authority/ Ministry of Highways	Rehabilitation /Improvements to Piliyandala - Maharagama Road (B367) (RDA/MFAP/ICB/OFID-2/05)	117-2-4-32-2506(12) / 117-2-4-32-2506(17) / 117-2-4-32-2105(17)	Works	820.00	OPEC Fund for International Development (OFID)	ICB	SCAPC	P	Preparation of Bid document is in progress	1/3/2022	30/06/2023		There is a delay on land acquisition more than the anticipated
112		Rehabilitation /Improvements to (B 452) Walgama -Diyagama Road (RDA/MFAP/ICB/OFID-2/04)			823.60		ICB	SCAPC	N		1/3/2021	30/09/2022		
113		Widening &Improvements to Galle - Deniyaya - Madampe Road section from Sooriyakanda (Ch.86+700 km) to Rakwana (Ch. 112.6-000 km) Stage I	117-2-4-54-2506(12) / 117-2-4-54-2506(17) / 117-2-4-54-		900.00	OFID	ICB	SCAPC	P	Feasibility studies and survey works on going	2022 March	2023 March		

Serial No.	Procurin g Entity (Department/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urgent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
114		Construction of Flyovers over the railway line at uththarananda Mawatha and near the Slave Island Railway station	117-2-04-57-2105(17)		2,700.00	GOSL	NCB	SCAPC	P	Awarded	2023 March	2024 March		
Sub Total					5,243.60									
13. Local Bank Funded & Rural Roads Project (LBF&RRP)														
115	Road Develeop ment Authority/ Ministry of Highways	Rehabilitation/ Improvement of Roads under the Implementation of 100,000 Km Alternative Road System under the Government's Policy Statement of "Vistas of Prosperity and Splendor"	117-2-04-57-2506-17	Works	72,000.00	GOSI & Local Banks of Sri Lanka	NCB	MPC	Prior ity	Procurement work is ongoing	01.01.2022	31.12.2022	-	This is a 05 years programm & Procureme nt is carried out on phase out basis
		Additional Financing	117-2-04-57-2506-18	Works	20,000.00									
Sub Total					92,000.00									
14. Exim Bank of China (Hunan Baranch) Funded Widening & Improvement of 64.31km Roads and Re-Construction of 13 Bridges in Central & Uva Provinces														
116	Road Develeop ment Authority/ Ministry of Highways	Infrastructure Development	117-2-04-45-2506-12	Works	500.00	Exim Bank of China	NCB	PPC		2022 allocation is included				

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
Sub Total					500.00									
15. Transport Project Preparatory Facility (TPPF)														
117	Road Development Authority/Ministry of Highways	Infrastructure Development	117-2-04-47-2506-12	Works	340.00	ADB	ICB			2022 allocation is included				
Sub Total					340.00									
16. World Bank Funded Inclusive Connectivity and Development Project (ICDP)														
118	Road Development Authority/Ministry of Highways	Rehabilitation/Improvement & Maintenance of 58.4Km Rural Roads in Nikawaratiya & Kuliyaipitiya Electorate in Kurunegala District	117-2-04-58-2506-12	Works	1,414.00	WB	NCB	MPC	P	Preparing Bidding Document				World Bank funded US \$ 500Mn programme and Procurement will be carried out on phase out basis
119		Rehabilitation/Improvement & Maintenance of 50.4Km Rural Roads in Puttalam & Kurunegala Electorate in puttalam district in North Western		Works	1,592.00	WB	NCB	MPC	P	Preparing Bidding Document				
120		Rehabilitation/Improvement & Maintenance of 35.62Km Rural Roads in Tangalle & Beliatta Electorate in Hambantota district in Southern		Works	836.00	WB	NCB	MPC	P	Preparing Bidding Document				
121		Rehabilitation/Improvement & Maintenance of 46.3Km Rural Roads in Horawapathana, Anuradhapura & Madawachchiya Electorate in Anuradhapura District		Works	950.00	WB	NCB	MPC	P	Preparing Bidding Document				

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks	
122	Road Development Authority/Ministry of Highways	Rehabilitation/Improvement & Maintenance of 55.8Km Rural Roads in Galgamuwa, Hiriyala & Kurunegala Electorate in Kurunegala District	117-2-04-58-2506-12	Works	1,340.00	WB	NCB	MPC	P	Preparing Bidding Document				World Bank funded US \$ 500Mn programme and Procurement will be carried out on phase out basis	
123		Rehabilitation/Improvement & Maintenance of 49.3Km Rural Roads in Laggala & Dambulla Electorate in Matale District in Central Province		Works	1,200.00	WB	NCB	MPC	P	Bid issuing is in progress	Feb-22	Oct-23			
124		Rehabilitation/Improvement & Maintenance of 57.81Km Rural Roads in Kakira, Anuradhapura & Madawachchiya Electorate in Anuradhapura District		Works	1,258.00	WB	NCB	MPC	MPC	P	Preparing Bidding Document				
125		Rehabilitation/Improvement & Maintenance of 34Km Rural Roads in Siyabalanduwa & Moaraga Electorate in Monaragala District in Uva province		Works	1,072.00	WB	NCB	MPC	MPC	P	Preparing Bidding Document				
126		Rehabilitation/Improvement & Maintenance of 76.62Km Rural Roads in Embilipitiya, Pelmadulla & Ratnapura Electorate in Ratnapura District in Sabaragamuwa province		Works	2,402.60	WB	NCB	MPC	MPC	P	Bid evaluation is in progress	Jan-22	23-Jun		
127		Rehabilitation/Improvement & Maintenance of 49.8Km Rural Roads in Rattota & Dambulla Electorate in Matale District in Central province		Works	1,320.00	WB	NCB	MPC	MPC	P	Bid issuing is in progress	Feb. 2022	Oct-23		
128		Rehabilitation/Improvement & Maintenance of 19.6Km Rural Roads in Thanamalvila & Buttala Electorate in Monaragala District		Works	618.00	WB	NCB	MPC	MPC	P	Preparing Bidding Document				

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
129	Road Developep ment Authority/ Ministry of Highways	Rehabilitation/Improvement & Maintenance of 42.7Km Rural Roads in Thissamaharama & Hambantota Electorate in Hambantota District	117-2-04-58-2506-12	Works	1,006.00	WB	NCB	MPC	P					World Bank funded US \$ 500Mn programme and Procurement will be carried out on phase out basis
130		Development of Comprehensive digital tool to prioritize provincial & Rural roads, capacity Building & Reasrch on Green & cost		Consultancy Services	2,400.00	WB	QCBS	MPC	P					
131		World Bank compliance of Environmental & Social Safeguaard Requirement		Consultancy Services	200.00	WB	QCBS	MPC	P					
132		Supervision Consultancy for Civil Works (1440kms in North Western Province, North Central Province, Northern Province & Eastern Province		Consultancy Services	2,592.00	WB	QCBS	MPC	P	TOR preparion is in progress				
133		Supervision Consultancy for Civil Works (720kms in Central Province, Uva province & Akkareipattu District		Consultancy Services	1,296.00	WB	QCBS	MPC	P					
134		Supervision Consultancy for Civil Works (883.38kms in Sabaragamuwa provice, Western province & Southern Provinces		Consultancy Services	1,590.08	WB	QCBS	MPC	P					
135		Supervision Consultancy for Civil Works (Front Runner) (76.62kms in Ratnapura district in Sabaragamuwa provice)		Consultancy Services	176.00	WB	QCBS	MPC	P					
136		Environmental and Social Screening of 200km rural roads in Hambantota, Monaragala and Puttalam district		Consultancy Services	15.00	WB	CQS	MPC	P	EOI Submission closed 29th Nov.21	Jan-22	22-Apr		

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks	
137	Road Develeop ment Authority/ Ministry of Highways	Rehabilitation/Improvement & Maintenance of 1397.27kM Rural Roads in all 9 Provinces	117-2-04-58-2506-12	Works		WB	NCB	MPC	P	Pro. Will be started year 2023					
138		Rehabilitation/Improvement & Maintenance of 1157.24KM Rural Roads in all 9 Provinces		Works		WB	NCB	MPC	P	Pro. Will be started year 2023					
139		Furnitures		Goods	8.00	WB	Shopping	PPC & PD Limits	P		Jan-22	Jan,2023			
140		Equipments		Goods	20.00	WB	Shopping	PPC & PD Limits	P		Jan-22	Jan-23			
141		Stationary		Goods	1.50	WB	Shopping	PPC & PD Limits	P		Oct-21	Nov-22			
142		Other Expences		sevices & Goods	45.00	WB	Shopping	PD LIMIT	P		Oct-21	Nov-22			
Sub Total					23,352.18										
17. New Bridge Construction Project over Kelani River (NKBP)															
143	Road Develeop ment Authority/ Ministry of Highways	Infrastructure Development	117-2-06-21-2506-12	Works	1,280.00	JICA	ICB	SCAPC		Awarded				Procureme nt Process has been completed and payment will be made	
Sub Total					1,280.00										

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
18. Construction Division, RDA														
144	Road Development Authority/ Ministry of Highways	Colombo - Infrastructure Development	117-02-05-2506 (1)	Works	100.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
145		Colombo - Infrastructure Development		Works	60.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
146		Colombo - Infrastructure Development		Works	40.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
147		Gampaha - Infrastructure Development		Works	100.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
148		Gampaha - Infrastructure Development		Works	60.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
149		Gampaha - Infrastructure Development		Works	40.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
150		Kalutara - Infrastructure Development		Works	100.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
151		Kalutara - Infrastructure Development		Works	60.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
152		Kalutara - Infrastructure Development		Works	40.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
153		Kandy - Infrastructure Development		Works	95.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
154		Kandy - Infrastructure Development		Works	57.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
155		Kandy - Infrastructure Development		Works	38.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
156		Matale - Infrastructure Development		Works	70.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
157		Matale - Infrastructure Development	Works	42.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22			
158	Matale - Infrastructure Development	Works	28.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22				

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
159	Road Develeop ment Authority/ Ministry of Highways	Nuwara Eliya - Infrastructure Deveelopment	117-02-05-2506 (1)	Works	65.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
160		Nuwara Eliya - Infrastructure Deveelopment		Works	39.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
161		Nuwara Eliya - Infrastructure Deveelopment		Works	26.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
162		Matara - Infrastructure Deveelopment		Works	70.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
163		Matara - Infrastructure Deveelopment		Works	42.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
164		Matara - Infrastructure Deveelopment		Works	28.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
165		Galle - Infrastructure Deveelopment		Works	70.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
166		Galle - Infrastructure Deveelopment		Works	42.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
167		Galle - Infrastructure Deveelopment		Works	28.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
168		Hambantota - Infrastructure Deveelopment		Works	70.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
169		Hambantota - Infrastructure Deveelopment		Works	42.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
170		Hambantota - Infrastructure Deveelopment		Works	28.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
171		Jaffna - Infrastructure Deveelopment		Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
172		Jaffna - Infrastructure Deveelopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
173		Jaffna - Infrastructure Deveelopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
174		Killinochchi - Infrastructure Deveelopment		Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
175		Killinochchi - Infrastructure Deveelopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
176	Killinochchi - Infrastructure Deveelopment	Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22				
177	Road Develeop ment	Mannar - Infrastructure Deveelopment	Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22			

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shoping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
178	Authority/ Ministry of Highways	Mannar - Infrastructure Deveopment	117-02-05-2506 (1)	Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
179		Mannar - Infrastructure Deveopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
180		Vavuniya - Infrastructure Deveopment		Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
181		Vavuniya - Infrastructure Deveopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
182		Vavuniya - Infrastructure Deveopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
183		Mulltve - Infrastructure Deveopment		Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
184		Mulltve - Infrastructure Deveopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
185		Mulltve - Infrastructure Deveopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
186	Road Deveopment Authority/ Ministry of Highways	Batticaloa - Infrastructure Deveopment	117-02-05-2506 (1)	Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
187		Batticaloa - Infrastructure Deveopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
188		Batticaloa - Infrastructure Deveopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
189		Ampara - Infrastructure Deveopment		Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
190		Ampara - Infrastructure Deveopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
191		Ampara - Infrastructure Deveopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
192		Trincomalee - Infrastructure Deveopment		Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
193		Trincomalee - Infrastructure Deveopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
194		Trincomalee - Infrastructure Deveopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
195		Kurunegala - Infrastructure Deveopment		Works	60.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		

Serial No.	Procurin g Entity (Departm ent/Line/ Agency/ Minstry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procuremen t Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Prior ity Statu s U=Urg ent P=Pr iority N=N orma l	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Referenc e to Action Plan	Remarks
196	Road Development Authority/ Ministry of Highways	Kurunegala - Infrastructure Deveopment		Works	36.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
197		Kurunegala - Infrastructure Deveopment		Works	24.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
198		Puttalam - Infrastructure Deveopment		Works	60.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
199		Puttalam - Infrastructure Deveopment		Works	36.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
200		Puttalam - Infrastructure Deveopment		Works	24.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
201		Anuradhapura - Infrastructure Deveopment	117-02-05-2506 (1)	Works	75.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
202		Anuradhapura - Infrastructure Deveopment		Works	45.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
203		Anuradhapura - Infrastructure Deveopment		Works	30.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
204		Pollonnaruwa - Infrastructure Deveopment		Works	50.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
205		Pollonnaruwa - Infrastructure Deveopment		Works	30.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
206		Pollonnaruwa - Infrastructure Deveopment		Works	20.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
207		Badulla - Infrastructure Deveopment		Works	60.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
208		Badulla - Infrastructure Deveopment		Works	36.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
209		Badulla - Infrastructure Deveopment		Works	24.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
210		Monaragala - Infrastructure Deveopment		Works	60.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
211	Monaragala - Infrastructure Deveopment	Works	36.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22				
212	Monaragala - Infrastructure Deveopment	Works	24.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22				
213	Kegalle - Infrastructure Deveopment	Works	60.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22				

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.L NB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
214	Road Development Authority/ Ministry of Highways	Kegalle - Infrastructure Development	117-02-05-2506 (1)	Works	36.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
215		Kegalle - Infrastructure Development		Works	24.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
216		Ratnapura - Infrastructure Development		Works	60.00	GOSL	NCB	MPC	N	Estimate Pre.	Jan-22	Dec-22		
217		Ratnapura - Infrastructure Development		Works	36.00	GOSL	NCB	DPC	N	Estimate Pre.	Jan-22	Dec-22		
218		Ratnapura - Infrastructure Development		Works	24.00	GOSL	NCB	RPC	N	Estimate Pre.	Jan-22	Dec-22		
Sub Total					3,250.00									
19. Procurements carry out by Road Development Authority (RDA)														
219	Road Development Authority/ Ministry of Highways	Procurements carry out by Road Development Authority	2506/2201	Goods/Works and Services	21,506.91	GOSL			N		Jan-22	22-Dec		This includes all procurements are to be carried out by all divisions (Except Construction) of RDA
Sub Total					21,506.91									

Serial No.	Procuring Entity (Department/Line/Agency/Ministry etc.)	Description 1	Vote Particulars 2	Procurement Category (Goods, Services, Works, Information Systems, Consultancy Services, etc.)	Estimated Cost for 2022 (RS.Mn.)	Source of Financing/ Name of the Donor	Procurement Method (ICB.LIB.LNB.NCB & National Shopping etc.)	Level of Authority (CAPC, SCAPC, MPC, DPC, etc.)	Priority Status U=Urgent P=Priority N=Normal	Current Status of Procurement Preparedness activities	Scheduled date of commencement	Scheduled date of completion	Reference to Action Plan	Remarks
20. Others														
220	Road Development Authority/Ministry of Highways	Road Maintenance Trust Fund	2506		3,000.00									
221		Infrastructure & Road Safety	2506		50.00									
222		Traffic Management	2506		50.00									
223		Gap Financing of the Road Development Authority's Commitments	2506		35,500.00									
224		Land Acquisition for completed and on going Projects	2105		4,500.00									
225		Surveys, Investigations and Feasibility Studies	2506		80.00									
Sub Total					43,180.00									
Grand Total of the Highways Section					270,000.00									

Total Revised Estimated Amount of Highways section under Ministry of Transport & Highways for the year - 2022 as per the Procurement Plan : Rs Mn. 270,000.00

Checked by :

Recommended by :

Approved by :